

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY - Phase IX - Khammam District - Package No. AP 08 LW 39 -
"Providing BT to road from Markodu to Sandhibandham in Gundala Mandal
in Khammam District" - Granting Extension of Agreement Time upto 31-03-
2013 for a period of 395 days without Penalty - Orders - Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 2204

Dated: 10-12-2012.
Read the following:-

- 1) G.O.Ms.No.331, PR&RD(Progs.II) Dept,dt.17.09.2010.
- 2) From the ENC(PR), PMGSY, Hyd, Lr.No.W20/DEE4/AP08LW
39/KMM/2010-11, dated 28-9-2012.

<<>>

O R D E R:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby grant Extension of Agreement Time upto 31-03-2013 for a period of 395 days without Penalty in respect of the work "Providing BT to road from Markodu to Sandhibandham in Gundala Mandal in Khammam District" under PMGSY Phase IX as the delay is not attributed to the Contractor as the delay is due to the original sanction of laying the road is upto Grade 2 metal layer which will not serve as a riding surface.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.
3. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

R.SUBRAHMANYAM
PRINCIPAL SECRETARY TO GOVERNMENT, PR (FAC)

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.
The Superintending Engineer,(PR), Khammam District.
Copy to:
The PS to Hon'ble Min.(PR&RWS).
Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER.